

**Nabard RIDF-12 Buildings Progress Report of Junior Colleges.**

(Rs.in Lakhs)

Sl.No	Place	Est Cost	Administ approval	Technical Sanction	Tender Amount	Commencement Date	Completion Date	Expt upto March 10	Expt during Month	Expt during 10-11	Total Expt	Remarks
1	2	2	3	4	6	7	8	9	10	11	12	13
<b>I DHARWAD Dn</b>												
1	Gudageri	9.80	19/02/2007	327:3/07	11.84	21.01.2008	20.05.2008	9.80	-	2.03	11.83	Finishing in progress
2	Hebsur	9.80	19/02/2007	1143:3/07	11.60	25.8.2008	24.11.2008	9.80	-	0.57	10.37	Work completed.
3	Rayanala	9.80	19/02/2007	1144:3/07	10.10	1.7.2008	1.11.2008	9.66	-	0.14	9.80	Work completed.
4	Kamadolli	9.80	19/02/2007	328:3/07	12.09	21.01.2008	20.05.2008	9.80	-	2.29	12.09	Finishing in progress
5	Navalur	9.80	19/02/2007	132, 8/09	8.46	25.3.10	24.7.10	-	-	-	0.00	Work is in progress
6	Sangameshwar	9.80	19/02/2007	285:3/07	11.59	11.02.2008	11.06.2008	7.57	-	0.09	7.66	Work is completed
7	Hiregunjala	9.80	19/02/2007	326:3/07	12.38	21.01.2008	20.05.2008	9.80	-	2.57	12.37	finishing nearing completion.
8	Shalwadi	9.80	19/02/2007	324:3/07	9.46	13.02.2008	12.06.2008	6.65	-	-	6.65	Finishing in progress
9	Kalaghatagi	36.00	19/02/2007	1145:3/07	38.48	19.09.2008	18.06.2009	34.20	-	3.47	37.67	Work is completed
10	Nalwadi	36.00	19/02/2007	1146:3/07	46.71	28.08.2008	27.04.2009	21.46	-	7.91	29.37	Lintel level.
<b>Total Dhrawad Dn.</b>		<b>150.40</b>			<b>172.71</b>			<b>118.74</b>	<b>-</b>	<b>19.07</b>	<b>137.81</b>	
<b>II GADAG Dn</b>												
11	Ron	9.80	19/02/2007	300:3/07	11.65	23.01.2008	22.07.2008	11.02	-	0.42	11.44	Work completed.
12	Nargund	9.80	19/02/2007	308:3/07	11.72	06.02.2008	05.08.2008	8.17	-	2.41	10.58	Work completed.
13	Banahatti	9.80	19/02/2007	322:3/07	11.6	28.6.2008	27.12.2008	9.75	-	1.85	11.60	Work completed.
14	Laxmeshwar	9.80	19/02/2007	318:3/07	10.81	21.01.2008	20.07.2008	3.80	-	3.56	7.36	Work completed.
15	Mundargi	9.80	19/02/2007	313:3/07	11.35	29.02.2008	28.08.2008	4.30	-	-	4.30	Work completed.
16	Mushageri	9.80	19/02/2007	317:3/07	11.8	23.01.2008	22.07.2008	11.44	-	-	11.44	Work completed.
17	Hallur	9.80	19/02/2007	329:3/07	-	-	-	-	-	-	0.00	Dropped- No site
18	Holeitagi	36.00	19/02/2007	314:3/07	42.02	21.01.2008	20.01.2009	-	-	23.38	23.38	Slab laid
19	Kadakola	36.00	19/02/2007	316:3/07	41.81	21.01.2008	20.01.2009	31.73	-	-	31.73	Work completed.
20	Gajendragad	36.00	19/02/2007	307:3/07	32.90	12.12.2007	11.06.2008	22.77	-	10.13	32.90	Work completed.
21	Sortur	36.00	19/02/2007	352:3/07	41.15	22.02.2008	21.02.2009	30.28	-	10.94	41.22	Work completed.
<b>Total Gadag Dn.</b>		<b>212.60</b>			<b>226.81</b>			<b>133.26</b>	<b>-</b>	<b>52.69</b>	<b>185.95</b>	
<b>III HAVERI Dn</b>												
22	Byadagi	9.80	19/02/2007	195:3/07	11.22	22.2.08	19.8.08	10.89	-	-	10.89	Work completed
23	Savanur	9.80	19/02/2007	189: 3/07	10.22	29.1.08	28.7.08	8.26	-	-	8.26	Work completed
24	Adur	9.80	19/02/2007	238:3/07	11.13	29.1.08	28.7.08	9.80	-	-	9.80	Work completed
25	Belagalpet	9.80	19/02/2007	240:3/07	11.13	7.2.08	6.8.08	9.80	-	-	9.80	Work completed
26	Bisalahalli	9.80	19/02/2007	196:3/07		18.3.08	17.9.08	8.88	-	-	8.88	Work completed
27	Ckkaounsihosur	9.80	19/02/2007	241:3/07	11.26	27.1.08	26.7.08	10.38	-	-	10.38	Work completed
28	Araleshwar	9.80	19/02/2007	239:3/07	11.13	9.2.08	8.8.08	6.80	-	-	6.80	Work completed
29	Karjagi	9.80	19/02/2007	191:3/07	11.48	2.1.08	30.7.08	8.54	-	-	8.54	Work completed
30	Aremallapur	9.80	19/02/2007	190:3/07	11.48	16.2.08	15.8.08	3.84	-	-	3.84	Work completed
31	Hirekerur	9.80	19/02/2007	187:3/07	10.92	15.2.08	14.8.08	7.46	-	-	7.46	Work completed
32	Nesvi	9.80	19/02/2007	188: 3/07	8.84	29.1.08	28.7.08	6.10	-	-	6.10	Work completed
33	Motebennur	36.00	19/02/2007	197:3/07	41.3			-	-	-	0.00	Work completed
34	Jogisurahalli	36.00	19/02/2007	191:3/07	40.46	23.1.08	22.10.08	30.36	-	-	30.36	Work completed.
35	Kusunur	36.00	19/02/2007	242:3/07	41.48	29.1.08	28.10.08	30.51	-	-	30.51	Work completed
<b>Total Haveri Dn</b>		<b>215.80</b>			<b>232.05</b>			<b>151.62</b>	<b>-</b>	<b>-</b>	<b>151.62</b>	

Sl.No	Place	Est Cost	Administ approval	Technical Sanction	Tender Amount	Commencement Date	Completion Date	Expt upto March 10	Expt during Month	Expt during 10-11	Total Expt	Remarks
1	2	2	3	4	6	7	8	9	10	11	12	13
<b>IV</b>	<b>KARWAR Dn</b>											
36	Amadahalli	9.80	19/02/2007	301:3/07	12.3	18.02.2008	17.08.2008	12.30	-	-	12.30	Work completed,
37	Idagunji	9.80	19/02/2007	237:3/07	11.82	25.02.2008	24.08.2008	11.77	-	-	11.77	Work completed
38	Agasur	9.80	19/02/2007					-	-	-	0.00	Work dropped- No site.
39	Aversa	9.80	19/02/2007	267:3/07	8.02	14.11.2007	13.05.2008	7.31	-	-	7.31	Work completed.
40	Nellikeri	9.80	19/02/2007	212:3/07	12.05	08.02.2008	07.08.2008	12.06	-	-	12.06	Work completed
41	Hiregutti	36.00	19/02/2007	228:3/07	38.62	21.01.2008	20.10.2008	-	-	-	0.00	Roof level
	<b>Total Karwar Dn.</b>	<b>85.00</b>			<b>82.81</b>			<b>43.44</b>	<b>-</b>	<b>-</b>	<b>43.44</b>	
<b>V</b>	<b>SIRSI Dn</b>											
42	Haliyal	9.80	19/02/2007	192:3/07	9.68	28.12.07	27.6.08	8.03	0.00	-	8.03	Work completed
43	Mundagod	9.80	19/02/2007	277:3/07	8.54	3.1.08	20.7.08	8.23	0.00	-	8.23	Work completed
44	Halageri	9.80	19/02/2007	193:3/07	11.78	28.12.07	27.6.08	11.79	0.00	-	11.79	Work completed.
45	Nanikatta	9.80	19/02/2007	194:3/07	11.78	28.12.07	27.6.08	11.80	0.00	-	11.80	Work completed.
46	Banavasi	36.00	19/02/2007					-	0.00	-	0.00	Land problem- Forest LAQ amount to be deposited.
	<b>Total Sirsi Dn.</b>	<b>75.20</b>			<b>41.78</b>			<b>39.85</b>	<b>-</b>	<b>-</b>	<b>39.85</b>	
	<b>Total Dharwad Circle</b>	<b>739.00</b>			<b>714.38</b>			<b>447.06</b>	<b>-</b>	<b>71.76</b>	<b>518.82</b>	
<b>VI</b>	<b>BELGAUM Dn</b>											
47	Nesargi	9.80	19/02/2007	323:3/07	9.80	24.01.2009	23.07.2009	0.00	-	-	0.00	Column work under progress, notice issued to contractor
48	Doddawad	9.80	19/02/2007	306:3/07	11.56	26.01.2008	25.10.2008	11.05	-	-	11.05	Work completed & handed over
49	Devalapur	9.80	19/02/2007	304:3/07	11.56	17.3.2008	16.12.2008	11.57	-	-	11.57	Work completed. handed over
50	Vakkunda	9.80	19/02/2007	305:3/07	11.56	15.3.2008	14.12.2008	11.57	-	-	11.57	Work completed, handed over
51	Vannur	9.80	19/02/2007	303:3/07	11.56	26.01.2008	25.10.2008	12.14	-	-	12.14	Work completed, to be handed over
52	Soundatti	9.80	19/02/2007	362:3/07	12.14	17.09.2008	16.06.2009	12.31	-	-	12.31	Work completed, handed over
53	Yaragatti	9.80	19/02/2007	367:3/07	12.31	17.9.2008	16.6.2009	8.92	-	-	8.92	Work completed, handed over
54	Govinakoppa	36.00	19/02/2007	315:3/07	44.03	15.01.2008	14.09.2009	-	-	-	0.00	Work progressed upto lintel level
55	Ramdurg	36.00	19/02/2007	359:3/07	42.78	21.1.2008	20.12.2008	42.70	-	-	42.70	Civil work completed, Electrical work under progress
56	Kittur	36.00	19/02/2007	312:3/07	39.32	30.1.2008	29.12.2008	35.33	-	-	35.33	Work completed and handed over
	<b>Total Blgaum Dn.</b>	<b>176.60</b>			<b>206.62</b>			<b>145.59</b>	<b>-</b>	<b>-</b>	<b>145.59</b>	
<b>VII</b>	<b>CHIKKODI Dn</b>											
57	Pachapur	9.80	19/02/2007	232:3/07	11.13	25.02.2008	24.08.2008	9.68	-	-	9.68	Work completed handed over
58	Naganur	9.80	19/02/2007	218:3/07	11.28	28.01.2008	27.07.2008	8.16	-	-	8.16	Work completed handed over
59	Majalahatti	9.80	19/02/2007	217:3/07	11.3	16.01.2008	15.07.2008	9.84	-	-	9.84	Work completed handed over
60	Koujalagi	9.80	19/02/2007	203:3/07	11.1	18.02.2008	17.08.2008	8.81	-	-	8.81	Work completed handed over
61	Kokatnur	9.80	19/02/2007	267:3/07	11.49	16.02.2008	15.08.2008	3.09	-	-	3.09	Work completed
62	Yemakanamaradi	36.00	19/02/2007	234:3/07	36.18	06.03.2008	05.12.2008	22.22	-	-	22.22	Work completed handed over
63	Nadi Ingalagoun	36.00	19/02/2007	235:3/07	43.01	01.02.2008	31.10.2008	18.25	-	-	18.25	Plastering under progress
64	Examba	36.00	19/02/2007	370:3/07	47.62	22.7.2008	21.4.2009	13.97	-	-	13.97	Painting work under progress
65	Vaderhatti	9.80	19/02/2007	219:3/07	11.32	28.01.2008	27.07.2008	8.14	-	-	8.14	Work completed handed over
66	Bada	36.00	19/02/2007	233:3/07	35.96	4.3.2008	3.12.2008	0.00	-	-	0.00	RCC column laid, further work under progress
67	Jalalpur	36.00	19/02/2007	236:3/07	38.27	29.12.2007	26.6.09	8.36	-	-	8.36	Slab laid, plastering under progress
	<b>Total Chikkodi Dn.</b>	<b>238.80</b>			<b>268.66</b>			<b>110.52</b>	<b>-</b>	<b>-</b>	<b>110.52</b>	

Sl.No	Place	Est Cost	Administ approval	Technical Sanction	Tender Amount	Commencement Date	Completion Date	Expt upto March 10	Expt during Month	Expt during 10-11	Total Expt	Remarks
1	2	2	3	4	6	7	8	9	10	11	12	13
<b>VIII BAGALKOT Dn</b>												
68	Guledgudda(Boys)	9.80	19/02/2007	202:3/07	10.37	28.01.2008	27.07.2008	5.31	-	-	5.31	Work completed
69	Neerbudihal	9.80	19/02/2007	200:3/07	10.37	08.01.2008	07.07.2008	9.22	-	-	9.22	Work completed & Handed over
70	Hunnur	9.80	19/02/2007	206:3/07	10.93	09.01.2008	08.07.2008	10.90	-	-	10.90	Work completed & Handed over
71	Guledgudda(Girls)	9.80	19/02/2007	201:3/07	10.37	28.01.2008	27.07.2008	5.40	-	-	5.40	Work completed
72	Gudur	9.80	19/02/2007	288:3/07	11.73	11.02.2008	10.08.2008	10.54	-	-	10.54	Work completed & Handed over
73	Rampur Reb Centre	9.80	19/02/2007	211:3/07	11.12	11.01.2008	10.07.2008	10.61	-	-	10.61	Work completed.
74	Katageri	9.80	19/02/2007	199:3/07	11.23	08.01.2008	07.07.2008	11.73	-	-	11.73	Work completed.
75	Mustigeri	36.00	19/02/2007	274:3/07	39.83	08.01.2008	07.10.2008	32.38	-	-	32.38	Work completed
76	Maigur	36.00	19/02/2007	207:3/07	38.71	17.01.2008	16.01.2008	16.96	-	-	16.96	Pastering work under progress
77	Mugalalli	36.00	19/02/2007	210:3/07	39.79	11.01.2008	10.10.2008	34.83	-	-	34.83	Work completed.
78	Mudhol	36.00	19/02/2007	205:3/07	36.69	12.2.2008	11.11.2008	36.97	-	-	36.97	Work completed & Handed over
<b>Total Bagalkot Dn.</b>		<b>212.60</b>			<b>231.14</b>			<b>184.85</b>	-	-	<b>184.85</b>	
<b>IX BIJAPUR Dn</b>												
79	Basavanabagewadi	9.80	19/02/2007	319:3/07	10.67	11.01.2008	10.04.2008	7.39	-	-	7.39	Work completed.
80	Bardola	9.80	19/02/2007	216:3/07	10.67	14.02.2008	13.05.2008	3.72	-	-	3.72	Work completed.
81	Zalaki	9.80	19/02/2007	215:3/07	10.67	12.02.2008	11.05.2008	7.63	-	-	7.63	Work completed.
82	Kaggoda	36.00	19/02/2007	186:3/07	35.08	28.02.2008	27.08.2008	27.32	-	-	27.32	Work completed.
83	Jalavada	36.00	19/02/2007	184:3/07	35.08	11.01.2008	10.07.2008	7.11	-	-	7.11	Work nearing completion.
84	Golasar	36.00	19/02/2007	284:3/07	44.2	9.11.2008	28.5.2009	-	-	-	0.00	Work under progress (slab)
85	Lachyanna	9.80	19/02/2007	214:3/07	10.67	29.02.2008	28.05.2008	7.48	-	-	7.48	Work completed.
86	Mamadapur	36.00	19/02/2007	185:3/07	35.03	02.01.2008	01.07.2008	10.51	-	-	10.51	Work completed.
87	Zalaki	19.40						-	-	-	0.00	Work dropped
<b>Total Bijapur Dn.</b>		<b>202.60</b>			<b>192.07</b>			<b>71.16</b>	-	-	<b>71.16</b>	
<b>Total Belgaum Circle</b>		<b>830.60</b>			<b>898.49</b>			<b>512.12</b>	-	-	<b>512.12</b>	
<b>X BELLARY Dn</b>												
88	Tungabhadra Dam	9.80	19/02/2007	169:3/07	12.17	15.02.2008	14.06.2008	-	-	-	0.00	Work completed.
89	Mariyammanahalli	9.80	19/02/2007	168:3/07	12.21	15.02.2008	14.06.2008	-	-	-	0.00	Work completed.
90	Moka	9.80	19/02/2007	168:3/07	12.21	15.02.2008	14.06.2008	-	-	-	0.00	Work completed.
91	Sirguppa	9.80	19/02/2007	171:3/07	12.18	15.02.2008	14.06.2008	4.50	-	-	4.50	Finishing stage
92	Kampali	9.80	19/02/2007	167:3/07	12.19	15.02.2008	14.06.2008	-	-	-	0.00	Work completed.
93	P.D.Halli	36.00	19/02/2007	225:3/07	38.62	15.02.2008	14.11.2008	-	-	-	0.00	Letter addressed to concerned Dept to hand over the site- No site.
94	Yemmiganur	36.00	19/02/2007	224:3/07	38.62	15.02.2008	14.11.2008	15.61	-	-	15.61	Work completed.
95	Sandur	9.80	19/02/2007	170:3/07	12.42	15.02.2008	14.11.2008	-	-	-	0.00	Work nearing completion.
96	Kurugodu	36.00	11/4/2007	794:2/08	38.37			-	-	-	0.00	Agreement to be concluded, work to be started
97	Moka	19.40	11/4/2007	799:2/08	20.63	18.02.2008	14.11.2008	-	-	-	0.00	Work completed.
<b>Total Bellary Dn.</b>		<b>186.20</b>			<b>209.62</b>			<b>20.11</b>	-	-	<b>20.11</b>	
<b>XI Hadagali Dn.</b>												
98	Sogi	36.00	19/02/2007	226:3/07	37.43	07.01.2008	06.10.2008	5.60	-	-	5.60	Work completed.
99	Kudligi	9.80	19/02/2007	159:3/07	11.60	07.01.2008	06.05.2008	5.60	-	-	5.60	Work completed.
100	Hagaribommanahalli	9.80	19/02/2007	160:3/07	11.66	07.01.2008	06.05.2008	2.94	-	-	2.94	Work completed.
101	Huvinahadagali(Girls)	9.80	19/02/2007	161:3/07	11.82	18.01.2008	17.05.2008	6.05	-	-	6.05	Work completed.
102	Nagatibasapur	36.00	19/02/2007	171:3/07	36.05	07.01.2008	06.10.2008	12.89	-	-	12.89	Work completed.
<b>Total Hadagali Dn.</b>		<b>101.40</b>			<b>108.56</b>			<b>33.08</b>	-	-	<b>33.08</b>	

Sl.No	Place	Est Cost	Administ approval	Technical Sanction	Tender Amount	Commencement Date	Completion Date	Expt upto March 10	Expt during Month	Expt during 10-11	Total Expt	Remarks
1	2	2	3	4	6	7	8	9	10	11	12	13
<b>XII KOPPAL Dn</b>												
103	Yelaburga	9.80	19/02/2007	292:3/07	11.71	31.03.2008	30.09.2008	9.80	-	-	9.80	Work completed, Building handedover
104	Kushtagi	9.80	19/02/2007	349:3/07	11.32	4.6.2008	3.12.2008	4.60	-	-	4.60	Work completed
105	Kanakagiri	9.80	19/02/2007	340:3/07	11.49	31.03.2008	30.09.2008	6.51	-	-	6.51	Work completed & handed over
106	Hanumsagar	9.80	19/02/2007	348:3/07	11.32	4.6.2008	3.12.2008	3.56	-	-	3.56	Completed & handed over
107	Karatagi	9.80	19/02/2007	339:3/07	9.83	31.03.2008	30.09.2008	5.91	-	-	5.91	Work completed & handed over
108	Hanumanal	9.80	19/02/2007	350:3/07	11.32	4.6.2008	3.12.2008	4.64	-	-	4.64	Completed & handed over
109	Dotihal	9.80	19/02/2007	351:3/07	11.32	4.6.2008	3.12.2008	3.60	-	-	3.60	Work completed & handed over
110	Hirevankalakunta	9.80	19/02/2007	293:3/07	11.71	29.03.2008	28.09.2008	5.88	-	-	5.88	Work completed & handed over on 18.7.09
111	Talakal	9.80	19/02/2007	295:3/07	11.71	28.03.2008	27.09.2008	11.71	-	-	11.71	Work completed, Building handedover
112	Tavaragera	9.80	19/02/2007	347:3/07	11.32	4.6.2008	3.12.2008	4.05	-	-	4.05	Work completed & handed over
113	Bevoor	9.80	19/02/2007	294:3/07	11.71	31.03.2008	30.09.2008	11.56	-	-	11.56	Work completed & handed over on 28.3.09
114	Bllutagi	36.00	19/02/2007	296:3/07	36.42	4.6.2008	3.12.2008	13.07	-	-	13.07	Roof level
<b>Total Koppal Dn</b>		<b>143.80</b>			<b>161.18</b>			<b>84.89</b>	-	-	<b>84.89</b>	
<b>XIII RAICHUR Dn</b>												
115	Manvi(Boys)	9.80	19/02/2007	265:3/07	12.21	21.01.2008	21.04.2008	1.00	-	-	1.00	Work completed.
116	Devadurga(Girls)	9.80	19/02/2007	183:3/07	11.63	28.12.2007	28.03.2008	1.00	-	-	1.00	Work completed. and handed over
117	Lingsugur	9.80	19/02/2007	175:3/07	11.63	04.02.2008	04.05.2008	1.00	-	-	1.00	Finishing work in progress
118	Maski(Girls)	36.00	19/02/2007	267:3/07	26.73	04.02.2008	04.05.2008	1.50	-	-	1.50	Excavation for foundation is in progress
119	Devadurga(Boys)	9.80	19/02/2007	182:3/07	11.63	10.01.2008	10.04.2008	1.50	-	-	1.50	Work completed
120	Sirwar	9.80	19/02/2007	263:3/07	12.21	5.4.2008	4.7.2008	25.00	-	-	25.00	Work completed. and handed over
121	Gabbur	9.80	19/02/2007	181:3/07	10.25	11.02.2008	11.05.2008	3.88	-	-	3.88	Work completed. and handed over
122	Sajjalaguda	9.80	19/02/2007	172:3/07	11.63	04.02.2008	04.05.2008	3.88	-	-	3.88	Work completed.
123	Maski(Boys)	9.80	19/02/2007	173:3/07	11.63	04.02.2008	04.05.2008	-	-	-	0.00	Work completed. and handed over
124	Manvi(Girls)	9.80	19/02/2007	264:3/07	12.21	21.01.2008	21.04.2008	3.74	-	-	3.74	Work completed.
125	Gurugunta	9.80	19/02/2007	174:3/07	11.63	04.02.2008	04.05.2008	1.75	-	-	1.75	Work nearing completion.
126	Arakera	9.80	19/02/2007	180:3/07	11.63	21.01.2008	21.04.2008	1.75	-	-	1.75	Work completed
127	Gillesagur	36.00	19/02/2007	287:3/07	41.1	26.6.2008	25.12.2008	-	-	-	0.00	Work completed.
128	Masarakallu	36.00	19/02/2007	268:3/07	38.54	17.3.2008	16.9.2008	-	-	-	0.00	Roof level
129	Maski	36.00						-	-	-	0.00	Es. submitted to Director, Edn.Dept. for A/A
130	Sirwar	36.00	11.4.2007	970: 2/09	41.59			-	-	-	0.00	Agency fixed
131	Gillesagur	36.00						-	-	-	0.00	Es. submitted to Director, Edn.Dept. for A/A
<b>Total Raichur Dn.</b>		<b>323.80</b>			<b>276.25</b>			<b>46.00</b>	-	-	<b>46.00</b>	
<b>Total Bellary Circle</b>		<b>755.20</b>			<b>755.61</b>			<b>184.08</b>	-	-	<b>184.08</b>	

Sl.No	Place	Est Cost	Administ approval	Technical Sanction	Tender Amount	Commencement Date	Completion Date	Expt upto March 10	Expt during Month	Expt during 10-11	Total Expt	Remarks
1	2	2	3	4	6	7	8	9	10	11	12	13
<b>XIV</b>	<b>GULBARGA Dn</b>											
132	Chittapur	9.80	19/02/2007	253:3/07	10.9	31.03.2008	30.09.2008	4.79	-		4.79	Work completed.
133	Kamalapur	9.80	19/02/2007	258:3/07	12.03	10.01.2008	09.07.2008	10.36	-		10.36	Work completed
134	Aland	9.80	19/02/2007	256:3/07	11.92	13.12.2007	12.06.2008	11.35	-		11.35	Work completed
135	Afzalpur	9.80	19/02/2007	156:3/07	12.07	02.01.2008	01.07.2008	11.95	-		11.95	Work completed
136	Sulepet	9.80	19/02/2007	244:3/07	11.92	24.01.2008	23.07.2008	-	-		0.00	Roof laid
137	Madabule	9.80	19/02/2007	255:3/07	11.91	29.03.2008	28.09.2008	5.62	-		5.62	Work completed.
138	Mannur	9.80	19/02/2007	158:3/07	11.92	05.01.2008	04.07.2008	7.36	-		7.36	Work completed
139	Kalagi	9.80	19/02/2007	254:3/07	11.92	29.01.2008	28.07.2008	-	-		0.00	Work completed.
140	Aland(Girls)	9.80	19/02/2007	257:3/07	11.92	12.012.2007	11.06.2008	11.35	-		11.35	Work completed
141	Karjagi	9.80	19/02/2007	157:3/07	11.92	17.01.2008	16.07.2008	-	-		0.00	Work completed
142	Chinchali(Girls)	9.80	19/02/2007	243:3/07	11.92	24.01.2008	23.07.2008	-	-		0.00	Roof level
143	Revagi	36.00	19/02/2007	281:3/07	42.39	17.01.2008	16.07.2008	24.99	-		24.99	Work completed.
144	Awarad	9.80	19/02/2007	259:3/07	12.04	17.01.2008	16.07.2008	8.41	-		8.41	Work completed
145	Madabala	14.60	19/02/2007	552:3/07	16.41	28.12.2007	27.09.2008	13.66	-		13.66	Work completed
	<b>Total Gulbarga Dn.</b>	<b>168.20</b>			<b>201.19</b>			<b>109.84</b>	-	-	<b>109.84</b>	
<b>XV</b>	<b>YADGIR Dn</b>											
146	Bheemarayanagudi	9.80	19/02/2007	334:3/07	11.86	27.12.2007	26.05.2008	7.71	-	-	7.71	Work completed.
147	Hunasagi	9.80	19/02/2007	331:3/07	11.86	27.12.2007	26.05.2008	9.50	-	-	9.50	Work completed.
148	Shahapur	9.80	19/02/2007	332:3/07	11.86	27.12.2007	26.05.2008	3.83	-	-	3.83	Work completed.
149	Sedam	9.80	19/02/2007	335:3/07	11.62	08.02.2008	07.08.2008	8.62	-	-	8.62	Work completed.
150	Jewargi	9.80	19/02/2007	337:3/07	10.45	27.12.2007	26.05.2008	-	-	-	0.00	Work completed.
151	Gurmitkal	9.80	19/02/2007	338:3/07	11.92	08.02.2008	07.08.2008	8.07	-	-	8.07	Work completed.
152	Gogi	9.80	19/02/2007	336:3/07	11.88	27.12.2007	26.05.2008	8.39	-	-	8.39	Work completed.
153	Surpur (Boys)	9.80	19/02/2007	330:3/07	11.86	27.12.2007	26.05.2008	5.60	-	-	5.60	Work completed.
154	Surpur(Girls)	9.80	19/02/2007	329:3/07	11.86	27.12.2007	26.05.2008	6.50	-	-	6.50	Work completed.
155	Shahapur(Girls)	9.80	19/02/2007	333:3/07	11.86	27.12.2007	26.05.2008	2.94	-	-	2.94	Work completed.
156	Balichakra	36.00	19/02/2007	342:3/07	37.71	27.12.2007	26.05.2008	9.54	-	-	9.54	Work completed.
157	Mandewala	36.00	19/02/2007	344:3/07				-			0.00	Revised admn.approval given for Rs.43 lakhs on 1.4.2010. Cancelled due to land problem
	<b>Total Yadagiri Dn.</b>	<b>170.00</b>			<b>190.80</b>			<b>111.24</b>	-	-	<b>70.70</b>	
<b>XVI</b>	<b>BIDAR Dn</b>											
158	Termaidean	9.80	19/02/2007	148/3-07	12.04	09.02.2008	08.08.2008	10.97	-		10.97	Work completed
159	Chitaguppa	9.80	19/02/2007	147/3-07	12.04	10.01.2008	09.07.2008	11.89	-		11.89	Work completed
160	Bemalkheda	9.80	19/02/2007	149/3-07	12.04	11.02.2008	10.08.2008	1.99	-		1.99	Work completed
161	Humnabad(Girls)	9.80	19/02/2007	150/3-07	12.04	09.02.2008	08.08.2008	10.94	-		10.94	Work completed
162	Talamadagi	9.80	19/02/2007	151/3-07	12.04	10.01.2008	09.07.2008	3.32	-		3.32	Work completed
163	Nirna	9.80	19/02/2007	152/3-07	12.04	25.03.2008	24.09.2008	7.14	-		7.14	Work completed
164	Mudabi	36.00	19/02/2007	354/3-07	43.48	19.02.2008	18.11.2008	6.12	-		6.12	Work completed
165	Mehakar	36.00	19/02/2007	358/3-07	43.61	11.1.2008	10.10.2008	16.09	-		16.09	Work completed
	<b>Total Bidar Dn.</b>	<b>130.80</b>			<b>159.33</b>	27.12.2007	26.05.2008	<b>68.46</b>	-	-	<b>68.46</b>	
	<b>Total Gulbarga Circle</b>	<b>469.00</b>			<b>551.32</b>			<b>289.54</b>	-	-	<b>249.00</b>	
	<b>Grand Total</b>	<b>2793.80</b>			<b>2919.80</b>			<b>1432.80</b>	-	71.76	<b>1,464.02</b>	